

Caravan Annual Service Schedule

Name: _____
Address: _____

Tel: _____ **Mobile:** _____
Caravan Make & Model: _____
VIN: _____

**Wensum
Caravan
Services Ltd**



Tel: 01328 878306
Mob: 07879 494759
Web: www.wensumcaravan.co.uk
E-Mail: enquiries@wensumcaravan.co.uk

<u>Gas Supply & Appliances</u>	<u>Flue Gas Analysis CO/CO2 Ratio</u>	<u>Chassis & Running Gear</u>
Fridge not serviced unless requested	Space Heater	Check operation & grease corner steadies
Check Hoses (date and condition)	Water Heater	Check & lubricate jockey wheel
Check LPG sticker	Fridge	Check positioning & condition of breakaway cable
Check regulator, cylinder & carry out let-by test	Oven	Check hand brake, rods, cables & supports
Carry out soundness check on system	<u>Water System</u>	Check operation & grease overrun piston
Check operation of: space heater, ignition, flame & FFD	Check operation of water pump	Check chassis condition, security & body attachment
Check operation of: water heater, ignition, flame & FFD	Check operation of taps & shower fittings	Check coupling head & safety catch
Check operation of: fridge, ignition, flame & FFD	Check water inlet housing & change filter if required	Remove drums, inspect bearings & seals
Check operation of: cooker, hob & oven, ignition, flame & FFD	Check toilet blade, flush operation & condition of seal	Adjust brakes commencing at drums
Carbon monoxide test	Check operation of & adjust pressure switch if required	Torque wheel nuts/studs to manufactures settings
Gas dispersal holes: check for blockages	Check drain plugs for seal & operation	Visual check of cables/pipes & flooring
Working Pressure	Standing Pressure	<u>Tyres</u>
Check tyres for wear, damage, age & pressure	<u>Front Axle</u>	<u>Rear Axle</u>
Torque settings	Hub	Wheel
	Tread depth	L R
Check spare wheel carrier for operation & lubricate	Pressure	L R
		L R
		<u>Spare</u>

<u>Bodywork/Interior</u>	<u>Electrical System</u>	<u>Post Service Checks - Torque settings</u>		
Damp test (see report overleaf)	Check operation of RCD, MCB & earth bonding	Tow hitch bolts	Normal nuts & washers	195Nm
Check floor for delamination	Test 13 Amp sockets, wiring & fixed connections		Self locking	210Nm
Check cupboard stays, catches & hinges	Tests 12 volt circuit and fuses	AL-KO	One shot nuts	290Nm +/- 10
Check window stays, catches & seals	Visual check of wiring		Stabiliser hitch bolts	139Nm



Check operation of door locks & hinges		Check interior lighting		BPW	One shot nuts	280Nm
Check operation of roof lights		Check mains operation on cooker		Wheel nuts	Alloy	110Nm
Check all interior doors, bed lockers & hinges		Check 12v & 240v operation of fridge			Steel	90Nm
Check blinds and screens		Check 240v operation of water heater		Tread depth	Min 1.6mm over the central three quarters of the tyre	
Check exterior lockers, locks, hinges & panels		Check 240v operation of space heater		Tyre age	Not more than 5 years	
Check grab rails & body attachments		Check blown air system		Fire & Safety		
Check fixed ventilation openings for free air flow		Check road lights, reflectors, awning light		Check condition & security of smoke & CO alarms		
Check all exterior trims and inserts		Check 12n & 12s plugs		Check condition, type & expiry date of fire extinguisher		
Check exterior sealants		Check Battery charge, charger, inlet socket & hook up cable (where available)		Check operation, function & safety of DIY additions		

Please Note

The Owner should check wheel nuts and tyre pressure at the start of every journey.

Remember to drain water systems at the end of your season to avoid frost damage to taps and pipes etc.

The above is only a report of the condition of the vehicle at the time of service. Guarantee or warranty is not offered or implied in any way.